

NEWPORT CONSTRUCTION SCHEDULE - MIDDLESEX TRNPK PHASE II BEDFORD, MA

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday		
01/09/12	01/10/12	01/11/12	01/12/12	01/13/12	01/14/12	01/15/12		
Beaver Brook Culvert Modifications								
Construct Widening 429 - 433 LT (54 Middlesex)								
		Water Services - 449 RT & LT						
Clear & Grub 404 - 429 LT (MITRE to 54 Middlesex)								
01/16/12	01/17/12	01/18/12	01/19/12	01/20/12	01/21/12	01/22/12		
Water Services - 430 RT & LT								
	Excavate Widening 422 - 429 LT (Doubletree to 54 Middlesex)							
Beaver Brook Culvert Modifications								
Construct Detention Basin D								
Clear & Grub 404 - 429 LT (MITRE to 54 Middlesex)								
01/23/12	01/24/12	01/25/12	01/26/12	01/27/12			01/28/12	01/29/12
Water Main 422 to 429 LT								
			Drainage 422 -429 LT					
Construct Detention Basin D								
01/30/12	01/31/12	02/01/12	02/02/12	02/03/12			02/04/12	02/05/12
Drainage 422 -429 LT								
Construct Widening 422 - 429 LT (Doubletree to 54 Middlesex)								
Construct Dentention Basin D								

PLEASE NOTE ALL SCHEDULED WORK IS SUBJECT TO MODIFICATIONS DUE TO WEATHER OR OTHER CONDITIONS BEYOND OUR CONTROL