

## NEWPORT CONSTRUCTION SCHEDULE - MIDDLESEX TRNPK PHASE II BEDFORD, MA

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
02/06/12	02/07/12	02/08/12	02/09/12	02/10/12	02/11/12	02/12/12
12" Water 422-414 LT (Doubletree to 40 Middlesex Turnpike)			Drainage 422-414 LT	Strip Topsoil 404-414 LT		
				Subgrade & Slopes 422-414 LT		
Construct Detention Basin D 452 LT						
02/13/12	02/14/12	02/15/12	02/16/12	02/17/12		
Strip Topsoil 404 - 414 LT (MITRE Link to 40 Middlesex)						
Subgrade & Slopes 422 - 414 LT		Excavate Widening 404 - 414 LT (40 Middlesex Turnpike to MITRE Link)				
Construct Detention Basin D 452 LT						
02/20/12	02/21/12	02/22/12	02/23/12	02/24/12		
12" Water 407 - 414 LT			Drainage 404 - 414 LT			
Construct Detention Basin D 452 LT						
02/27/12	02/28/12	02/29/12	03/01/12	03/02/12	03/03/12	03/04/12
Drainage 404 -414 LT						
		Subgrade & Slopes 404 - 414 LT				
Construct Dentention Basin B - 415 RT						

PLEASE NOTE ALL SCHEDULED WORK IS SUBJECT TO MODIFICATIONS DUE TO WEATHER OR OTHER CONDITIONS BEYOND OUR CONTROL