

NEWPORT CONSTRUCTION SCHEDULE - MIDDLESEX TRNPK PHASE II BEDFORD, MA

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
04/16/12	04/17/12	04/18/12	04/19/12	04/20/12	04/21/12	04/22/12
	Fine Grade Dense Graded 400+00 to 445+00 LT & 444+50 to 447+00 RT					
	Paving Widening 400+00 to 445+00 LT, 438+50 to 440+00 RT, 444+00 to 447+00 RT					
	Gravel & Dense Graded 444+50 to 447+00 RT					
		Gravel & Grade Driveways 404 - 433 LT				
		Traffic Signal Conduit - Location No. 2 & 3				
	Grade & Fill Slopes 413+00 to 416+00 RT			CB 414+75 RT & RCP		
		Loam Slopes 413+00 to 416+00 RT				
04/23/12	04/24/12	04/25/12	04/26/12	04/27/12	04/28/12	04/29/12
Interconnect Conduit 401+00 to 445+00 LT						
Gravel & Grade Driveways 404 - 433 LT						
Pave Driveways 404 - 433 LT						
Grade & Fill Slopes 408+00 to 411+00 RT			CB, DMH & RCP 408 RT			
		Loam Slopes 408+00 to 411+00 RT				
	Clearing - 401 RT, 414 LT, 452 LT					
Seeding - Detention Basins & Wetlands Replacement						
04/30/12	05/01/12	05/02/12	05/03/12	05/04/12	05/05/12	05/06/12
Work Zone set-up 446 - 452						
	Roadway Construction (Excavate, Gravel, Dense Grade) 446 - 452					
			Fine Grade Dense 446-452			
				Pave 446 - 452 RT		
Construct Water Quality Swale 404+00 to 408+00 RT						
			Seeding Slopes			
Fencing - Detention Basins & Wetland Replacement			Guardrail - Mitre Link			
Install Granite Curb - 400+00 to 443+00 LT						
05/07/12	05/08/12	05/09/12	05/10/12	05/11/12	05/12/12	05/13/12
Work zone set-up Crosby Drive LT						
	Remove Pavement Crosby Drive LT		Excavate for Masonry Wall Crosby Drive LT			
Install Granite Curb - 400+00 to 443+00 LT						
Gravel & Grade Sidewalk 400 to 443 LT						
Guardrail 433+19 to 441+88 LT			Fence - Detention Pond B & D			
Stump Removal - Detention Basin A 401 - 404 RT		Construct Detention Basin A 401 - 404 RT				

PLEASE NOTE ALL SCHEDULED WORK IS SUBJECT TO MODIFICATIONS DUE TO WEATHER OR OTHER CONDITIONS BEYOND OUR CONTROL