

NEWPORT CONSTRUCTION SCHEDULE - MIDDLESEX TRNPK PHASE II BEDFORD, MA

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
03/19/12	03/20/12	03/21/12	03/22/12	03/23/12	03/24/12	03/25/12
Gravel Borrow - Widening - 400 to 444 LT						
Gutter Inlets & DI Drain 432 to 443 LT (6 Ea)						
Construct Dentention Basin B - 415 RT						
03/26/12	03/27/12	03/28/12	03/29/12	03/30/12	03/31/12	04/01/12
Dense Graded - Widening - 400 to 444 LT						
24" Drain Crossing 4017+71						
Construct Dentention Basin B - 415 RT						
Sawcut Limit-of-Work Areas						
04/02/12	04/03/12	04/04/12	04/05/12	04/06/12	04/07/12	04/08/12
24" Drain Crossing 407+71						
Prep. Misc. Widening Areas Baseline RT						
Construct Dentention Basin B - 415 RT						
Guardrail - MITRE Link & Baseline RT						
04/09/12	04/10/12	04/11/12	04/12/12	04/13/12	04/14/12	04/15/12
Prep Drives & Roadways for Paving - Baseline LT						
Construct Dentention Basin B - 415 RT						

PLEASE NOTE ALL SCHEDULED WORK IS SUBJECT TO MODIFICATIONS DUE TO WEATHER OR OTHER CONDITIONS BEYOND OUR CONTROL