

Nov. 10

Installation of the 2,700 feet of sewer force main liner was completed last week. The new liner is scheduled to be pressure tested this week.

Revoli's crew will begin to install the air release assemblies at the Westview Cemetery and at Eldred Street and will work on backfilling trenches no longer required.

There will be no work along Bedford Street on Veterans Day, November 11th.