

Nov 3

On Monday, Revoli will excavate the final access pit in front of Margarita's. The westerly section of liner from the Westview Cemetery to the National Guard facility has been successfully installed.

On [Wednesday](#), [the rest of the](#) liner will be pulled from Eldred Street.

Once the liner [is in place](#), the interstitial space between the liner and the original 20" diameter pipe will be grouted in place. Other end of project tasks are to install the air release valves at either end of the project and to reconnect the Hanscom force main to the Town of Bedford's force main at the intersection of Hartwell Avenue and Bedford Street.