

The following is the expected work schedule for the week of November 30, 2015:

- The new 18-inch HDPE force main between Eldred Street and North Hancock Street is complete and functioning as expected.
- There are approximately 3 working days remaining on the Lexington portion of the Project including removal of the 12-inch bypass pipe and temporary paving of the trenches.
- Revoli's crew will begin installation of the temporary 12-inch bypass pipe starting from the West View Cemetery (Lexington) working towards Bedford. It is expected the crew will reach Pine Street by the end of the week, weather permitting. The limits of the Bedford portion is along Great Road from the West View Cemetery to the Main Sewer Station, located in front of the Great Road (Stop & Shop) Plaza.
- A section of by-pass pipe will also be installed along the easterly edge of the Great Road Shopping Plaza, across the Shawsheen River and up through the American Legion lot back out to Great Road. That work is scheduled for the week of December 7th.