

The following is the expected work schedule for the week of December 14, 2015

- Revoli's crew will install the 12-inch bypass pipe at the Great Road Sewer Pump Station.
- The crew will pave the trench for the temporary bypass pipe in the American Legion parking lot.
- The crew will complete installation of the bypass pipe in Great Road and pressure test the pipe.
- The crew will begin to fuse the 18-inch replacement pipe.
- The crew might excavate the access pits at the corner of Stop & Shop to facilitate the slip lining process.
- All work in Lexington is now complete.