

The following is the expected work schedule for the week of January 18th as provided by Revoli Construction:

- No work will be performed on Monday in observation of the Martin Luther King Jr. holiday.
- Revoli's crew will excavate access pits in Great Road at the American Legion site, Masardis Street and the Westview Cemetery.
- The crew will continue to fuse 18-inch replacement pipe along the shoulder of The Great Road, opposite Masardis Street.
- The sewer force main will be slip lined from Masardis Street to the American Legion site.