

The following is the expected work schedule for the week of November 9, 2015:

- The crew will continue to backfill and pave access pits between 95/128 and North Hancock Street.
- The crew will install grout to fill the void space in the slip lined pipe.
- The crew will perform a pressure test of the completed force main.
- The crew may transfer flow from the bypass to the new 18-inch HDPE pipe.