

The force main was successfully slip lined under Great Road from Masardis Street to the Westview Cemetery. This was the final section of slip lining.

The following is the expected work schedule for the week of February 1, 2016 as provided by Revoli Construction:

- The crew will install air release fittings on the new 18-inch pipe (at the corner of Stop & Shop and near #389 Great Road) .
- The pipe will be filled with water and allowed to settle.
- The crew will grout the void space between the host pipe and the new liner.
- The completed line will be pressure tested. If testing passes the new pipe will be put into service.
- The crew may begin to conduct cleanup of the sites.