

Revoli's crew will continue excavating pits to remove existing force main structures. This work is expected to continue through the end of the week.

The new 18-inch liner pipe will be delivered on Monday and Tuesday. A second crew will mobilize to the site to begin fusing the pipe sections. This work is expected to take two weeks.

Cleaning and inspection of the existing force main is expected to be conducted the end of next week or the beginning of the week after.