

## NEWPORT CONSTRUCTION SCHEDULE - MIDDLESEX TRNPK PHASE II BEDFORD, MA

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
10/29/12	10/30/12	10/31/12	11/01/12	11/02/12	11/03/12	11/04/12
Backfill Curb, Subgrade & Loam behind Curb 406 - 417 RT, Medians 406 - 426					Newport Newport Delucca Tri-State MON	
Put Traffic on MITRE Link SB	R & D Exist Pvmt 400 - 406 Mainline	Drainage 403 & 404 Mainline	Construct Roadway 400 - 406 Mainline			
Granite Curb Medians 408 - 426			Guardrail & Fence - Various Locations			
Plant Trees - MITRE Link & Ballfield Parking Lots						
11/05/12	11/06/12	11/07/12	11/08/12	11/09/12	11/10/12	11/11/12
Backfill Curb, Subgrade & Loam behind Curb 406 - 417 RT					Newport Newport NCC Paving NCC Conc Delucca Alonzo	
Gravel & Dense Graded 400 - 406 Mainline			Base & Binder 400 - 406 Mainline & Drive 417 RT			
Form & Place Cement Concrete Medians 406 - 426						
Guardrail & Fence - Various Locations						
Raise Castings 400 - 428 Mainline						
11/12/12	11/13/12	11/14/12	11/15/12	11/16/12	11/17/12	11/18/12
R & R Barrier for Two-Way Traffic - Various Loc.		Backfill Curb, Subgrade & Loam Medians 400-406 & 400-406 RT			Newport Newport Tri-State Curb Delucca NCC Conc Liddell	
Construct Detention Pond at 399 RT						
Granite Curb Medians 400 - 406 & 400 - 406 RT						
Guardrail & Fence - Various Locations						
Form & Place Cement Concrete Medians 406 - 426						
Traffic Signage						
11/19/12	11/20/12	11/21/12	11/22/12	11/23/12	11/24/12	11/25/12
Backfill Curb, Subgrade & Loam Medians 400-406 & 400-406 RT			Thanksgiving		Newport Newport NCC Conc Delucca MON Alonzo	
Construct Detention Pond at 399 RT						
Form & Place Cement Concrete Medians 400 - 426						
Gaurdrail & Fence - Various Locations						
Pvmt Millings under Guardrail - Various Loc.						
Raise Castings 400 - 406 Mainline						
11/26/12	11/27/12	11/28/12	11/29/12	11/30/12	12/01/12	12/02/12
Prep for Opening to Two-way Traffic on Middlesex Turnpike				Open Middlesex Turnpike to Two-Way Traffic	Newport Liddell	
Temporary Striping						

**PLEASE NOTE ALL SCHEDULED WORK IS SUBJECT TO MODIFICATIONS DUE TO WEATHER OR OTHER CONDITIONS BEYOND OUR CONTROL**