

The following is the expected work schedule for the week of November 23, 2015:

- The new 18-inch HDPE forcemain is online and functioning as expected. The blow off valve at Eldred Street is closed.
- There are approximately 6 working days remaining on the Lexington portion of the Project.
- The crew will continue to dewater and remove the 12-inch bypass pipe.
- The crew will continue to prep and install temporary paving once the 12-inch bypass pipe has been removed.
- No work will be performed on Thursday or Friday due to the Thanksgiving Holiday.