

October 20

Revoli's crew will continue excavating pits to remove the existing force main structures, including the valves at Hartwell Avenue and the Westview Cemetery. A second crew will continue fusing the new pipe liner along Hartwell Avenue.

Once the existing force main is cleared of the valves and elbows, the main will be cleaned and inspected. This is expected to be conducted by the end of next week.