

The following is the expected work schedule for the week of August 24, 2015 from Revoli Construction:

- The crew will excavate two (2) access pits in Bedford Street on the west side (Bedford side) of route 95/128.
- The crew will fuse 18-inch HDPE pipe along the ramp from route 95/128 South to 4/225 West (Bedford Street).
- The crew will continue to work in access pits adjacent to the ramp from route 95/128 South to 4/225 West (Bedford Street).
- The crew will continue to work in access pits adjacent to the ramp from route 95/128 North to 4/225 West (Bedford Street).
- The crew will begin to bury 12-inch HDPE bypass pipe along Bedford Street (west towards North Hancock Street).

Revoli excavated the depression in the intersection of Bedford Street and Hartwell Ave on August 21st. No signs of unstable soil were found beneath the first foot of excavated material. No signs of leaks from the force main were found. The area was backfilled with clean gravel, compacted, and binder and top courses of asphalt were placed. The area will continue to be monitored.

Please use caution traveling through the work site.