

The sewer force main liner from the American Legion to Masardis Street is now complete. All equipment, except protection for the bypass pipe, has been removed from the American Legion parking lot.

The following is the expected work schedule for the week of January 25th, as provided by Revoli Construction

- The crew will continue to fuse 18-inch liner pipe along Great Road across from Masardis Street.
- The crew will excavate access pits in Great Road to facilitate the slip lining process.
- The force main will be slip lined from Masardis Street to the Westview Cemetery (Lexington). This is the final section of slip lining on this project.
- The crew will install the air release fittings on the new 18-inch pipe.
- The completed pipe might be tested this week. If testing passes the new pipe will be put into service.