

November 2, 2014

On Monday, Revoli will excavate the final access pit in front of Margarita's to install the new pipe liner. The westerly section of liner from the Westview Cemetery to the National Guard facility has been successfully installed.

On Tuesday, the easterly liner will be pulled from the National Guard facility to Eldred Street.

Once the two liners have been connected, the interstitial space between the liner and the original 20" diameter pipe will be grouted in place. Other end of project tasks are to install the air release valves at either end of the project and to reconnect the Hanscom force main to the Town of Bedford's force main at the intersection of Hartwell Avenue and Bedford Street.