

Weekly Progress 9/15/2014

Erosion controls are in place and have been inspected by the Lexington Conservation Commission Administrator.

The Contractor will continue fusing the bypass pipe, set up in front of the Westview Cemetery. They are saw-cutting the driveways along the south side of Bedford Street where the bypass pipe will be buried; the first driveway to cross is the entrance to the Cemetery.

By the end of the week, Revoli's crew will be excavating the access pits to make the connection from the existing sewer force mains to the temporary bypass pipe. Bedford's connection will be just west of the Cemetery and at Eldred Street; Hanscom's connection will be south of the intersection of Bedford Street and Hartwell Avenue.